



GOVERNMENT OF SINDH  
SCHOOL EDUCATION & LITERACY DEPARTMENT

Karachi dated the 01<sup>st</sup> Nov, 2022

Ref No: SSEIP/PIU/ADB/SAEMR/ 1040

Ms. Isabel Martin  
Senior Project Officer  
Asian Development Bank - Headquarters (HQ)  
6 ADB Avenue, Mandaluyong City 1550,  
Metro Manila, Philippines  
Tel +63 2 86324444 Fax +63 2 86362444

**SUBJECT: SUBMISSION OF SSEIP SEMI-ANNUAL ENVIRONMENTAL  
MONITORING REPORT  
(JAN 2022-JUN 2022) (VER2.2) DATED 01-11-2022**

Dear Madam,


This has reference to the ongoing Project No: 51126-002 entitled "Sindh Secondary Education Improvement Project (SSEIP)", Pakistan bearing Loan No: 3845-PAK.

As part of the compliance requirement for *Environmental Safeguards* mentioned in the document "Environmental Assessment and Review Framework" prepared for the subject project; SSEIP-Project Implementation Unit (PIU) is required to submit a "Semi-Annual Environmental Monitoring Report" on a bi-annual basis.

SSEIP-PIU is pleased to submit officially its first Semi-Annual Environmental Monitoring Report for the reporting period of January 2022 to June 2022 for disclosure purposes.

We acknowledge and thank you for the support extended to Sindh Secondary Education Improvement Project, School Education & Literacy Department, Government of Sindh, in contributing towards achieving Sustainable Development Goal No. 4 i.e. "ensuring inclusive and equitable quality education".

Assuring you of our best professional services, we remain  
Sincerely, Yours'

  
**Anees Ahmed Dasti**  
Project Director  
Sindh Secondary Education Improvement Project

---

**SINDH SECONDARY EDUCATION IMPROVEMENT PROJECT (SSEIP)**

D-62, Lane-06, Clifton Block-02, Karachi.

Telephone: +92 021-99332182

# Environmental Monitoring Report



---

02 Semestral Report

Reporting period: Jan 2022 to Jun 2022

## PAK: Sindh Secondary Education Improvement Project

Endorsed by:

At SSEIP-PIU	Staff Name	Signature	Submission Date
Project Director	Mr. Anees Ahmed Dasti		01-11-2022
Project Manager	Mr. Muhammad Naveed		01-11-2022

Prepared by PIU–SSEIP for The School Education & Literacy Department, Government of Sindh and The Asian Development Bank.

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

Pakistan: Sindh Secondary Education Improvement Project

Page | 1

# TABLE OF CONTENTS

<b>1. INTRODUCTION .....</b>	<b>5</b>
1.1. PREAMBLE .....	5
1.2. MAJOR ACTIVITIES OF THIS REPORTING TIME PERIOD .....	5
<b>2. PROJECT DESCRIPTION AND CURRENT ACTIVITIES.....</b>	<b>5</b>
2.1. PROJECT DESCRIPTION.....	5
2.2. PROJECT CONTRACTS AND MANAGEMENT .....	7
2.3. PROJECT ACTIVITIES DURING CURRENT REPORTING PERIOD .....	8
2.4. DESCRIPTION OF ANY CHANGES TO PROJECT DESIGN .....	11
2.5. DESCRIPTION OF ANY CHANGES TO AGREED CONSTRUCTION METHODS.....	11
<b>3. ENVIRONMENTAL SAFEGUARD ACTIVITIES .....</b>	<b>11</b>
3.1. GENERAL DESCRIPTION OF ENVIRONMENTAL SAFEGUARD ACTIVITIES .....	11
3.2. SITE AUDITS .....	12
3.3. ISSUES TRACKING (BASED ON NON-CONFORMANCE NOTICES) .....	12
3.4. UNANTICIPATED ENVIRONMENTAL IMPACTS OR RISKS .....	12
<b>4. RESULTS OF ENVIRONMENTAL MONITORING .....</b>	<b>12</b>
4.1. OVERVIEW OF MONITORING CONDUCTED DURING CURRENT PERIOD .....	12
4.2. MATERIAL RESOURCES UTILIZATION .....	13
4.2.1. CURRENT PERIOD .....	13
4.2.2. CUMULATIVE RESOURCE UTILIZATION .....	13
4.3. WASTE MANAGEMENT .....	13
4.4. HEALTH AND SAFETY .....	13
4.4.1. COMMUNITY HEALTH AND SAFETY .....	13
4.4.2. WORKER SAFETY AND HEALTH.....	13
4.5. TRAINING.....	13
<b>5. FUNCTIONING OF THE SEMP .....</b>	<b>14</b>
5.1. SEMP REVIEW .....	14
<b>6. GOOD PRACTICE AND OPPORTUNITY FOR IMPROVEMENT.....</b>	<b>14</b>
6.1. GOOD PRACTICE .....	14
6.2. OPPORTUNITIES FOR IMPROVEMENT .....	14
<b>7. SUMMARY AND RECOMMENDATIONS.....</b>	<b>14</b>
7.1. SUMMARY.....	14

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

**LIST OF FIGURES**

<b>Figure 1:</b> Organization Chart of PIU-SSEIP	6
--	---

**LIST OF TABLES**

<b>Table 1:</b> Organizations involved in SSEIP Project .....	7
<b>Table 2:</b> Updated Status of Environmental Activities.....	8
<b>Table 3:</b> Status of DSC Environmental Assessment .....	9
<b>Table 4:</b> Training Conducted by PIU .....	13

**ANNEXES:**

- Annexure-I:** List of all 116 School provided to DSC
- Annexure-II:** Flow Chart of activities for Environmental Approval
- Annexure-III:** List of Environmental Activities
- Annexure-IV:** Environmental Training Record
- Annexure-V:** Grievance Redress Committee Notification
- Annexure-VI:** Grievance Redress Mechanism Record

## ABBREVIATIONS

ADB	Asian Development Bank
CWOD-PSG	CWRD Portfolio, Results, Safeguards, and Social Sector
CWRD	Central and West Asia Department
DEO	District Education Officer
DSC Firm	Design and Supervision Consulting Firm
EMO	Education Management Organization
GBPS	Government Boys Primary School
GGPS	Government Girls Primary School
GRC	Grievance Redress Committee
GRM	Grievance Redress Mechanism
HPL	High Priority List
IEE	Initial Environmental Examination
NTP	Notice To Proceed
PAM	SSEIP-Project Administration Manual
PIU	Project Implementation Unit
SAEMR	Semi - Annual Environmental Monitoring Review
SDG	Sustainable Development Goals 2030
SELD	School Education and Literacy Department, Govt. of Sindh
SEMIS	Sindh Education Management Information System
SSEMP	Site Specific Environmental Management Plan
SEPAAct	Sindh Environmental Protection Act
SESP	Sindh Education Sector Policy
SPS2009	ADB's Safeguard Policy Statement (June 2009)
SSEIP	Sindh Secondary Education Improvement Project
TA	ADB's Technical Assistance Team
TAY	Tando Allah yar
TMK	Tando Muhammad Khan

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

## **1. INTRODUCTION**

### **1.1. Preamble**

- 1 This report represents the 2nd Semi - Annual Environmental Monitoring Report (EMR) for Sindh Secondary Education Improvement Project (SSEIP).
- 2 This report is the 2nd SAEMR for the project covering activities for the period of January 2022 to June 2022.
- 3 The scope of Environment Safeguard measures in this report are limited to the design and construction phase of Output-01 only i.e. New secondary school blocks constructed, and operated under EMO program.
- 4 The information provided in this report is time bound and the accuracy of facts may change with the passage of time.

### **1.2. Major Activities of this reporting time period**

- 5 Critical Activity of this reporting time period are
  - i. Finalization of sub-projects in 10 districts
  - ii. Field activities of DSC firm (ECIL) to deliver their tasks.
  - iii. finalization of Architectural Design of project schools.
  - iv. Finalization of priority-01 school list.
- 6 No field surveys were approved by PD-SSEIP for ESS-PIU during this reporting time period for cross-validation / random check of environmental assessment by DSC-ES. The main issue encountered by PIU during this tenure was the non-availability of project vehicles due to which PD did not approve field visits.
- 7 SSEIP conducted its first Project Steering Committee meeting on Friday 17th June 2022 to discuss and finalize school selection. Further details will be provided as soon as the minutes of meeting have been approved.

## **2. PROJECT DESCRIPTION AND CURRENT ACTIVITIES**

### **2.1. Project Description**

- 8 Education indicators for Pakistan indicate low adult literacy rate, low expected years of schooling, considerable challenges in access to education and quality of education.
- 9 Educational challenges in Sindh are more acute than in other provinces of Pakistan generally which in addition also include poor quality education, and weak education governance and management.
- 10 The project will support the strengthening of inclusive growth, which is a key objective of ADB's strategy.

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.


- 11 The Project will contribute towards SDG-4 (Ensure Inclusive and equitable quality education and promote lifelong learning opportunities for all); and SDG-5 (Achieve gender equality and empower all women and girls).
- 12 Sindh Secondary Education Improvement Project (SSEIP) will support reforms initiated by Government of Sindh in the education sector as a result of major challenges faced at post-primary level in Sindh.
- 13 SSEIP is aligned with Sindh Education Sector Policy (SESP) 2014 -2018 (and subsequent SESP 2019- 2023) as it will support investments and capacity building in secondary education throughout the province of Sindh.
- 14 The project has 3 outputs which are given as follows:

Output-01: New secondary school blocks constructed, and operated under EMO program

Output-02: Teaching capacity in five key subjects improved

Output-03: Secondary education examination system strengthened

- 15 Project Organization Chart has been extracted from Project Administration Manual and reproduced below as **Figure 1**.



Note:  
 Project Implementation Unit staff will be funded out of the SSEIP Loan as part of Project Management  
 All support staff are to be financed by the Government of Sindh as contribution to the project  
 Executing Agency will be SELDP  
 Implementing Agency will be PIU

**Figure 1: Organization Chart of PIU-SSEIP**

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

## 2.2. Project Contracts and Management

16 Following is a list of main organization involved in the project with names of Safeguard Specialists.

**Table 1: Organizations involved in SSEIP Project**

Role	Organization	Safeguard Specialist
Lender	Asian Development Bank	1. Syed Asim Ali Sabzwari, Mr. (Environmental Specialist CWOD-PSG)
Technical Assistant	ADB's TA	2. Mr. Azeem (Social Safeguard Specialist) / Team Leader 3. Ms. Saira Tajdar (Environmental Specialist) 4. Ms. Tahira Gunjial (Gender Specialist) 5. Mr. Maqsood Bhatti (Social Safeguard Specialist)
Executing Agency	School Education and Literacy Department, Government of Sindh	-
Implementation Agency	Project Implementation Unit Sindh Secondary Education Improvement Project	Mr. Tufail Ali Zubedi (Environmental and Social Safeguard Specialist).
Design & Supervision Consulting Firm	Engineering Consultants International (Pvt.) Ltd.	Gender Specialist = <b>In process</b> <u>Design Phase</u> 6. Mr. Muhammad Haseeb (Environmental Safeguard) 7. Mr. Saleh Mangrio (Social Safeguard)  <u>Supervision Phase</u> 8. Mr. Ahmed Zohair Siddiqui (Environmental Safeguard) 9. Mr. Kashif Afzaal (Social Safeguard)

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.



### 2.3. Project Activities During Current Reporting Period

#### Issues from Previous SAEMR

- 17 ADB engaged Technical Assistance Consultants to facilitate PIU-SSEIP to conduct environmental assessment and prepare an Initial Environmental Examination Report in accordance with the requirements of ADB's SPS 2009. Following is an update on status of activities at PIU as of 30<sup>th</sup> June 2022.

**Table 2: Updated Status of Environmental Activities**

Issue Description	Responsibility	Status As of 30 June 2022	Solution
1-Final submission of IEE of 160 subprojects in 10 SSEIP districts, complying ADB regulations/Rules.	TA	Draft IEE with EMP of only 4 project districts received at PIU. IEE of Subprojects of 6 SSEIP districts is still awaited	Remaining districts are either completed through TA or PIU shall complete the task.
1a. Environmental Monitoring Laboratory Analysis of 10 districts in 160 feasible schools  Thatta = 13 of 17 schools <sup>1</sup> Matiari = 07 of 13 schools TAY = 16 of 21 schools TMK = 11 of 18 schools Sujawal = 09 of 11 schools Badin = 16 of 16 schools Tharparkar = 11 of 13 schools Mirpur khas = 09 of 21 schools Sanghar = 11 of 14 schools Umerkot = 13 of 16 schools	TA	7 districts  Feasible Schools Only (declared by TA-SDDR)  Thatta = 13 schools <sup>2</sup> Matiari = 07 schools TAY = 16 schools TMK = 11 schools Sujawal = 0 Badin = 0 Tharparkar = 0	3 districts <sup>3</sup>  Remaining Schools  Thatta = 04 schools Matiari = 05 schools TAY = 05 schools TMK = 07 schools Sujawal = 02 schools Badin = 0 schools Tharparkar = 03 schools Mirpur khas = 12 schools Sanghar = 03 schools Umerkot = 03 schools

<sup>1</sup> Schools in project district that have been declared feasible by TA Social Due-diligence Report

<sup>2</sup> Schools in project district that have been declared feasible by TA Social Due-diligence Report

<sup>3</sup> Schools dropped as a result of Social Due-Diligence will need to counted here.

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

- 18 Keeping in view the reporting requirements of Sindh Environmental Protection Agency & ADB, PIU envisages that an IEE report shall be prepared from IEE report of TA for four 4 district and information received from DSC. The content of proposed IEE report shall comply with ADB-SPS2009 & SEPA updated regulations. The proposed IEE shall be named as **SSEIP Standard IEE**. Same shall be applicable to acquire approval from ADB and SEPA. To develop this IEE PIU shall conduct baseline survey for missing 3 project districts from a SEPA approved Laboratory which shall be applicable for ADB as well.

#### **PIU-SSEIP contracts DSC Firm**

- 19 SSEIP has contracted 'Design and Supervision Consulting (DSC)' Firm on 31st Dec 2021. Engineering Consultants International (Pvt.) Ltd. qualified as DSC firm for Output-1 at SSEIP. Project Director, Mr. Anees Dasti issued Notice to Proceed (NTP) to DSC Firm on 02<sup>nd</sup> Feb 2022.
- 20 The major activity for this reporting period is the finalization of Architectural design of project schools. Project Director (PD)-SSEIP has been pivotal in finalization of school design through weekly meetings with DSC Firm.

#### **Finalization of Sub-Project Schools**

- 21 The potential schools under consideration, (see **Annexure-I**) at PIU-SSEIP are as follows:
- Ninety-three (93) schools: Included in PC-1 & HPL.
  - Twenty-three (23) schools: Included in PC-1 but missing in HPL. These schools have been approved by Secretary, SELD.
  - Total Potential Schools at PIU: 93+23 = 116 Schools. Remaining 44 Schools need approval from Project Steering Committee.
- 22 SSEIP conducted its first Project Steering Committee meeting on Friday 17<sup>th</sup> June 2022. It has been informed that way forward additional 44 schools have been approved. These 44 schools will focus on having girls' enrollment and will be extracted from HPL. Further details can only be provided as soon as a copy of the approved minutes of meeting are received.

#### **PIU-SSEIP / DSC Firm conducts fresh environmental assessment**

- 23 Project Director has asked to prepare IEE report for all (116) schools in one go for EPA Submission in contrast to 40 school sites discussed during ADB mission. List of 116 schools provided to DSC is attached as **Annexure-I**.
- 24 DSC Firm's Environmental Specialist has been asked to re-administer the Rapid Environmental Assessment (REA).
- 25 The status of environmental assessment activities as of 30th June 2022, is as follows:

**Table 3: Status of DSC Environmental Assessment**

S.No.	District	Schools	Deadline
1.	Thatta	12	Submitted to PIU
2.	Sujawal	07	Expected 30 Aug 2022
3.	Badin	10	Expected 30 Aug 2022

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

S.No.	District	Schools	Deadline
4.	Tando Muhammad Khan	04	Expected 30 Aug 2022
5.	Tando Allah Yar	14	Expected 30 Aug 2022
<b>Total</b>		<b>47</b>	

- 26 PD-SSEIP has sent a reminder to DSC Firm to manage and complete its activities on time without any further delay.
- 27 Initial Environmental Examination (IEE) with Environmental Management Plan (EMP) will be prepared as per local EPA guidelines based on REA, consultations by Environmental, Social, Gender Safeguard Specialists and submitted to EPA for approval through prior approval of ADB.
- 28 In order to better understand and manage environmental activities, a graphical flow chart has been prepared and circulated among PIU team members. The same is attached as **Annexure-II**. Proposed timelines for environmental and social activities agreed during ADB's in-person mission is given as **Annexure-III**.

#### **DSC Geotechnical Investigation – Environmental Perspective**

- 29 It has been reported by ECIL that geotechnical investigation i.e. drilling and capping of ground bores have been conducted on all 116 sites. Any work methodology for safe working practices / environmental impacts was not shared for approval with PIU. Reports are pending at DSC's end. It has not clear if any safe working practices or environmental considerations (risk assessment) were taken in account during this activity.
- 30 PIU has directed DSC to submit its work methodology for safe environmental operations and can only continue its activities after seeking approval on environmental perspective from PIU.

#### **SSEIP Civil Works Pre-requisite**

- 31 Construction will commence only after the approval of EPA has been accorded to PIU-SSEIP.
- 32 HSE Manual is being developed at PIU-SSEIP to accompany as a guiding document during construction of secondary school building by the contractors. This will accompany standard bidding document along with Environmental Management Plan and SEPA approval.

#### **Public Disclosure of previous SAEMR & SASMR**

- 33 PIU submitted 1st Semi-Annual Environmental Monitoring Report (SAEMR) and Semi-Annual Social Monitoring Report (SASMR) for approval & disclosure at ADB project website. In order to comply with ADB's Public Disclosure requirement, PD-SSEIP has initiated design of website. As soon as the website becomes functional, SAEMR & SASMR will be uploaded for public disclosure.

#### **Trainings**

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

- 34 PIU conducted Training to all staff on Covid-19 SOPs on 22-03-2022 and 28-03-2022. Training attendance is attached as **Annexure-IV**.
- 35 PIU conducted Training Needs Assessment of all available staff and submitted a list of proposed trainings to ADB. As a result, PIU nominated staff received Training / Capacity Building on Environmental Safeguards by ADB on Feb 21, 2022.

### **Grievance Redress Mechanism**

- 36 Grievance Redress Mechanism (GRM) was reviewed and updated with minor changes. Modified GRM has been shared with Secretary SELD to notify Grievance Redress Committee (GRC) at PIU level. GRC has been notified in April 2022. Copy of GRC notification is attached as **Annexure-V**.
- 37 First grievance complaint was received on 12.05.2022 through DSC Firm. DSC Firm informed that Head Master – GBPS Baqa Dahri did not allow DSC firm to conduct geotechnical surveys because Education Department had promised to award government school teaching job to the community. Although the grievance does not pertain to the project but the Project Director – SSEIP has tasked Deputy Project Director to resolve this matter on the department level. Copy of Grievance Complaint is attached as **Annexure-VI**.

### **Field Visit to project school sites**

- 38 Requests to visit project school sites were raised few times with PD-SSEIP which were not approved. Logistic arrangements are still not complete at PIU's end to facilitate expert's visit to project school sites. Future reports will include details of any visit to project sites.

## **2.4. Description of Any Changes to Project Design**

- 39 There are no major changes in project design.

## **2.5. Description of Any Changes to Agreed Construction methods**

- 40 Civil works activities have not started under this project as of 30th Jun 2022.

## **3. ENVIRONMENTAL SAFEGUARD ACTIVITIES**

### **3.1. General Description of Environmental Safeguard Activities**

- 41 It has been clearly communicated to DSC firm to inform and seek approval for visit of its Environmental Safeguard Specialist to project school sites. Last intimation letter for visit to project school site was received on 8<sup>th</sup> June 2022 for districts Tando Muhammad Khan and Badin. No further visits are being carried out by DSC-ESS.

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

### **Implementation of Grievance Redress Mechanism**

- 42 For effective Grievance Redress Mechanism (GRM), a Grievance Redress Committee has been constituted at PIU level through notification by Secretary SELD. Copy of notification has been sent to all stakeholders.

### **Preparation of IEE Report**

- 43 IEE report including EMP and GRM will be prepared on the safeguard reporting requirements of ADB i.e. SPS-2009 and local EPA guidelines. This IEE will be based on REA administered by DSC-ES during field activities for the remaining 6 project districts and consultations by Environmental, Social & Gender Safeguard Specialists. This SSEIP Standard IEE report will be submitted for approval to ADB and SEPA. IEE Draft report will be completed by 30<sup>th</sup> September 2022.
- 44 Approved IEE along with EMP will become part of Contractors' Bidding Document to demonstrate compliance with environmental and social safeguards at site locations.
- 45 Apart from the environmental mitigation measures specified in the IEE / EMP report and conditions levied by Sindh Environmental Protection Agency; a standard "EHS manual for construction activities" will be prepared and shared with contractors as a good practice document to follow and comply with HSE requirements.
- 46 As of 30<sup>th</sup> June 2022, no civil works contractor has been engaged. No Construction activities have started yet.

### **3.2. Site Audits**

- 47 No Site Audits for construction activities were conducted in the reporting period of Jan 2022 to Jun 2022.

### **3.3. Issues Tracking (Based on Non-Conformance Notices)**

- 48 No Non-conformance Notices were issued during the reporting period of Jan 2022 to Jun 2022.

### **3.4. Unanticipated Environmental Impacts or Risks**

- 49 Any unanticipated Environmental Impacts / risk, encountered during design or construction phase shall be documented in future reports.

## **4. RESULTS OF ENVIRONMENTAL MONITORING**

### **4.1. Overview of Monitoring Conducted during Current Period**

- 50 Limited mobility at SSEIP did not allow for conducting environmental monitoring during the current reporting period of Jan 2022 to Jun 2022. These shall be documented in future reports.

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

## 4.2. Material Resources Utilization

### 4.2.1. Current Period

51 Not applicable for the reporting period of Jan 2022 to Jun 2022. These shall be documented in future reports.

### 4.2.2. Cumulative Resource Utilization

52 Not applicable for the reporting period of Jan 2022 to Jun 2022. These shall be documented in future reports.

## 4.3. Waste Management

53 Not applicable for the reporting period of Jan 2022 to Jun 2022. These shall be documented in future reports.

## 4.4. Health and Safety

### 4.4.1. Community Health and Safety

54 No Community Consultation has been carried out for the reporting period of Jan 2022 to Jun 2022. These shall be documented in future reports.

### 4.4.2. Worker Safety and Health

55 Not applicable for the reporting period of Jan 2022 to Jun 2022. These shall be documented in future reports.

## 4.5. Training

56 Details of training / discussion is enlisted as follows along with its date and number of participants:

**Table 4: Training Conducted by PIU**

S.No.	Training	Date	Participants
1.	Covid-19 SOPs – Officers	22-03-2022	5
2.	Covid-19 SOPs – Staff	28-03-2022	6

57 Attendance sheet has been attached as Annexure-IV.

58 There is a need to have training sessions on environment for PIU staff. Following trainings are proposed for the next quarter. A training needs assessment will be conducted internally every quarter to identify participants and training topics.

- a. Awareness on importance of Environmental safeguard and climatic changes

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

- b. SDG Goals 4 & 5 related to SSEIP.
- c. Applicable Environmental laws and requirements for SSEIP.
- d. ADB's Requirements on Safeguards (Social, Environmental, SPS-2009 etc.
- e. Construction Health and Safety along with Activity Risk Assessment

## **5. FUNCTIONING OF THE SSEMP**

### **5.1. SSEMP Review**

- 59 Site Specific Environmental Management Plan in contrast to General Environmental Management Plan are prepared to mitigate any perceived and / or actual negative environmental impact of a project activity.
- 60 Site Specific Environmental Management Plan becomes a successor to a general Environmental Management Plan of an environmental assessment report, Initial Environmental Examination Report, in this case.
- 61 Site Specific Environmental Management Plan is applicable to the contractors undertaking construction related activities under this project. SSEMP will be prepared by the contractor and submit to PIU prior to start of any construction work.
- 62 Further details on this subject will be available in future reports.

## **6. GOOD PRACTICE AND OPPORTUNITY FOR IMPROVEMENT**

### **6.1. Good Practice**

- 63 Presently project related activities are limited to office routine documentation work and PIU is making the best use of its time preparing for different project components.
- 64 PIU staff are positioning themselves for a successful implementation of the project right from the start.
- 65 Approved IEE along with EMP will become part of Contractors' Bidding Document and EMP implementation will be part of Bill of Quantities (BOQ) to demonstrate compliance with environmental and social safeguards at site locations.

### **6.2. Opportunities for Improvement**

- 66 Presently much data is not available to comment on this section.

## **7. SUMMARY AND RECOMMENDATIONS**

### **7.1. Summary**

- 67 Project Implementation Unit of Sindh Secondary Education Improvement Project will continue to comply with safeguard requirements set forth in updated SSEIP - Project Administration Manual

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

and subsequent related documents such as Environmental Assessment Review Framework, Resettlement Framework etc.

- 68 Awareness Training for PIU staff has been conducted on “Grievance Redress Mechanism – awareness” and “ADB’s Work Place Requirements during Covid-19”. Similarly, more trainings will be conducted in future related to Environmental Safeguards, HSE etc. at PIU level as well as district education office level and contractor’s staff.
- 69 Design and Supervision Consulting Firm initiated work in Feb 2022 and is in the process of finalizing school architectural designs in consultation with Project Director – SSEIP. Other requirements for complete finalization of school designs such as Rapid Environmental Assessment, Stakeholder identification and Community consultation etc. are pending at DSC’s end.
- 70 Initial Environmental Examination report prepared on the basis of field activities shall be submitted for ADB’s approval prior to submission at Sindh EPA. Construction will only commence after the approval of SEPA is acquired.
- 71 No environmental safeguard issues were faced during the reporting period as there was no physical work on site.



**Annexure-I:** List of all 116 School provided to DSC

S.No.	Thatta		S.No	Matari	
1	GBPS - TALIB KHAN MURGHAR- Sukhpur- Mirpur Sakro	4040-60-009	13	GBPS - KHANOTH	4230-10-008
2	GGPS - GHARO NO. 2- Town- Mirpur Sakro	4040-60-210	14	GBPS - MUHAMMAD ALI APHAN	4230-10-011
3	GBPS – LAIT- Choubandi- Mirpur Sakro	4040-60-316	15	GBPS - MUSLIM ANJUM NEW HALA	4230-10-094
4	GBPS - GHULAMULLAH	4040-60-325	16	GBPS - MAIL JE WASI	4230-20-025
5	GBPS - THATTA SINDHI	4040-90-001	17	GBPS - PUNHOON SAHOWAL	4230-20-044
6	GBPS – JHIMPIR	4040-90-142	18	GBPS - DHALOO KHASKHELI	4230-20-272
7	GGPS - GHANI BROHI MAKLI	4040-90-310	19	GBPS - DARYA KHAN TALPUR	4230-20-355
8	GGPS - PUBLIC SCHOOL MAKLI THATTA	4040-90-347			
9	GBPS - KACHI ABADI MAKLI	4040-90-375			
10	GBPS - SHOUKAT GANDRO @ UMED ALI SOOMARO	4040-90-394			
11	GBPS - MALIK MOOSA CHOWHAN	4040-90-395			
12	GBPS - CHRISTAIN CALONEY THATTA	4040-90-580			

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

Tando Allah Yar			Tando M. Khan		
20	GBPS - MUHAMMAD SALEH BHAMBHRO	4240-30-142	34	GBPS - KAPOOR MORI	4250-30-045
21	GBPS - ALAN KHAN JISKANI	4240-30-194	35	GBPS - RAKHRA	4250-30-230
22	GBPS - MITHO KHAN MIRJAT	4240-20-020	36	GBPS - GOLO JISKANI	4250-30-233
23	GBPS - MALL KHAN THEBO	4240-20-023	37	GBPS - GHULAM MUHAMMAD RIND	4250-20-156
24	GBPS - PIR JURIAL SHAH	4240-20-040	38	GGPS - BARRAGE COLONY	4250-10-071
25	GGPS - MITHO KHAN MIRJAT	4240-20-089	39	GBPS - SHADI BABAR	4250-10-169
26	GBPS - ABDULLAH BROHI	4240-20-166			
27	GBPS - KOT SOOMAR	4240-20-174			
28	GBPS - MEMON MOHALLA O C	4230-20-404			
29	GBPS - KAMARO SHARIF VILAGE	4240-10-040			
30	GBPS - SHAIKH MOOSA	4240-10-131			
31	GBPS - HAJI KHAN KALOI	4240-10-148			
32	GBPS - THARO LAGHARI	4240-10-169			
33	GBPS - DITTO KALRO	4240-10-182			

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

Badin			Sujawal		
40	GBPS - GUL MUHAMMAD CHANNA-Chakar Khan Panwar.Badin	4010-10-317	53	GBPS - MIR PUR BATHORO 2--Mirpur Bathoro	4040-50-538
41	GBPS - LUARI SHARIF-2-Luari Sharif-Badin	4010-10-589	54	GBPS - GULSHER SUNGERANI- Chouhar Jamali-Shah bunder	4040-70-184
42	GBPS - WALI MUHAMMAD NIZAMANI-KARIO GANHWAR-TC-Golarchi/S.F Rao	4010-20-067	55	GBPS - MURAD ALI MIRGAL- Chouhar Jamali Shah bunder	4040-70-185
43	GBPS - MURAD CHHALGARI-Malhan-Matli	4010-30-059	56	GBPS - SHAH YAQIQUE- Ladiyoon Shah bunder	4040-70-190
44	GBPS - BUKHSHO NIZAMAN-Thari-Matli	4010-30-249	57	GBPS - MOLVI USMAN SAMEJO- Kheeral - Sujawal	4040-80-121
45	GBPS - MUHAMMAD RAHIM NIZAMANI-Nabi Bux L Kamboh-Matli	4010-30-272	58	GBPS - HAJI AHMED SOOMRO- Jar -Sujawal	4040-80-133
46	GBPS - HAJI DODO KHAN GISHKORI-Dumbalo-Matli	4010-30-304	59	GBPS - SINDHI SCHOOL SUJAWAL- Sujawal – Tc- Sujawal	4040-80-378
47	GBPS - MUBARK DASTI-Nabi Bux L Kamboh-Matli	4010-30-364			
48	GBPS - AMIR BUX LAGHARI-Ghulam Shah Laghari-Matli	4010-30-381			
49	GBPS - TANDO IQBAL-Tharo Kot @ Ali Muhammad Bozdar-Matli	4010-30-539			
50	GBPS - ALLAH DINO RATHORE-Halepota-Matli	4010-30-591			
51	GBPS - ESSA KHAN LUND-Dadha-Tando Bagho	4010-40-487			
52	GBPS - AHMED DETHO @ Soomar Khoso	4010-50-279			

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

Mirpur Khas			Sanghar		
60	GBPS – WAHDAT COLONY- M C Word 4-MPK	4050-30-028	68	GBPS - JAM MUHAMMAD KATOHAR- Jam Jani- Jam Nawaz Ali	4070-10-058
61	GBPS - ABDUL HAMID KHIR- Mir Fatheh Khan Talpur- Digri	4050-10-144	69	GBPS - KHANI RAJAR- Hafiz Rajar- Khipro	4070-20-388
62	GBPS - DEH 294- Lal Shah @ Village Lal Shah- Kot Ghulam Muhammad	4050-20-027	70	GBPS - MOULA BUX KHASKHELI- Bahram Bari- Sanghar	4070-30-581
63	GBPS - DEH 290-A- - Kot Ghulam Muhammad	4050-20-293	71	GBPS - BAQA DAHRI- Shah Mardan Shah- Shahdadpur	4070-40-323
64	GBPS - DEH 381- Makkan Samoon- Shujaabad	4050-30-049	72	GBPS - FAZAL MUHAMMAD DUZKANI- Azeemabad- Sinjhorro	4070-50-203
65	GBPS - SAMARO MORI- Samaro Mori / Stop- Sindhri	4050-50-088	73	GBPS - MAIN SINDHI TANDO ADAM- UC-3- Tando Adam	4070-60-093
66	GBPS - DOST MUHAMMAD MEHR- Balochabad- Sindhri	4050-50-290	74	GBPS - SUBHAN ALLAH- Tando Adam-TC- Tando Adam	4070-60-107
67	GBPS - HAJI DAIM KHAN- Balochabad- Sindhri	4050-50-461			

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

Tharparkar			Umer Kot		
75	GBPS – DHARENDRO-Dharindhro-Chachro	4060-10-161	86	GBPS - NAWAB ABAD- Nawababad- Kunri	4200-40-028
76	GBPS - SIYAR SAMEJA-Siar-	4060-10-784	87	GBPS - ARAB KAPRI- Sher Khan Chandio- Kunri	4200-40-210
77	GBPS – SADHOI-Talo Jam	4060-20-386	88	GBPS - MUHAMMAD BACHAL CHANDIO- Shakh Darelo- Kunri	4200-40-217
78	GBPS - JHIRMIRIO THAKUR-Jhirmirio	4060-20-455	89	GBPS - JENDAL ALI SHAH- Makdoom Talib - ul- Mola-Pithoro	4200-30-031
79	GBPS - MEGHWAR PARO HELARIO PIR-Sobhiyar	4060-20-792	90	GBPS - ALLAH DAD BHAMBHRO G.HUSSAIN BAMBRO- Gulzar -e- Khalil Pir Sirhandi- Samaro	4200-10-026
80	GBPS - SOOTHAR PARO SEENHAR VIKIA-Islamkot	4060-30-955	91	GBPS - SURTO OAD- Kharoro Syed- Umerkot	4200-20-656
81	GBPS – MEHRAND-Khetlari	4060-20-752	92	GBPS - SOBDAR BHEEL- Koonjeli @ Talho Juenjo-Umerkot	4200-20-815
82	GBPS - TABHO MEGHWAR-Mithrio Bhatti	4060-30-505	93	GBPS - URS RIND- Bareji- Umerkot- Pithoro	4200-30-282
83	GBPS - MITHRIO BHATTI-Mithi	4060-30-507			
84	GBPS - TURKIA COLONY MITHI	4060-30-762			
85	GBPS - MAU	4060-40-103			

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

## List of 23 Additional Schools


SINDH SECONDARY EDUCATION IMPROVEMENT PROJECT (SSEIP) ADB ASSISTED (List of those school which are in PC-I but not in HPL)

Annexure - B

S No	District	Tehsil	UC	School ID	School Name	Status	Level	Gender	Building	Rooms	Class Rooms	Male Teacher	Female Teacher	Total Teacher	Boys Enroll	Girls Enroll	Total Enroll	Boys Class V	Girls Class V	Class V Total	Max Attendance	No. of Feder Schools	Feder School Enrollment	Feder School Class V Boys	Feder School Class V Girls	X	Y	-(X + Y)	Adequate space is available for construction of secondary school block
1	Badin	Mati	Tando Ghulam Ali, Tc	401030011	GBPS - CHAUDHARY ABDULLAH	Functional	Primary	Boys	Yes	2	2	3	0	3	197	0	197	20		20	183	1	34	17	17	25 0712	68 5435	25 0712 68 5435	Yes
2	Badin	Tando Bago	Auli Khan Shah	401040233	GBPS - PIYARO LUND	Functional	Primary	Mixed	Yes	4	4	2	0	2	119	36	155	29	7	36	153	0	0	0	0	24 4836	69 0917	24 4836 69 0917	Yes
3	Badin	Tando Bago	Bhadur Khan Chandi	401040257	GBPS - BAKHO CHANDHO	Functional	Primary	Mixed	Yes	2	2	2	0	2	108	2	110	24	12	36	84	1	0	0	0	24 5303	69 0858	24 5303 69 0858	Yes
4	Mirpur Khas	Shujabad	Jhulert II	405030320	GBPS - MEHRAJ NANO RAM	Functional	Primary	Mixed	Yes	3	3	8	0	8	162	81	243	27	14	41	218	0	0	0	0	25 2850	69 0748	25 2850 69 0748	Yes
5	Sanghar	Shahdadpur	Sheh Ali Nigamji	407040180	GBPS - HAJI MUHAMMAD BRAHIM DETHO	Functional	Primary	Mixed	Yes	3	3	5	1	6	109	66	175	29	9	38	143	0	0	0	0	25 5513	68 3840	25 5513 68 3840	Yes
6	Sanghar	Shahdadpur	Lundo	407040346	GBPS - MURAD ALI RIND	Functional	Primary	Mixed	Yes	4	3	3	0	3	154	16	170	27	2	29	150	4	52	40	12	26 0452	68 3558	26 0452 68 3558	Yes
7	Sanghar	Sinhoro		407050439	GBPS - SINHORO SINDHI	Functional	Primary	Mixed	Yes	16	14	13	2	15	627	179	806	89	14	103	727	0	0	0	0	26 0146	68 4834	26 0146 68 4834	Yes
8	Sanghar	Sinhoro	Bitoor	407050497	GBPS - SAHIWAL	Functional	Primary	Mixed	Yes	2	2	5	0	5	112	28	140	24	11	35	71	0	0	0	0	26 0880	68 4332	26 0880 68 4332	Yes
9	Sujawal	Mirpur Bithoro	Jhoke Sharif	404050371	GBPS - ABDULLAH ZAUR	Functional	Primary	Mixed	Yes	3	1	2	0	2	54	40	94	17	13	30	88	0	0	0	0	24 4785	68 1651	24 4785 68 1651	Yes
10	Sujawal	Mirpur Bithoro	Shah Muhammad	404050564	GBPS - BABOO BAITAR	Functional	Primary	Mixed	Yes	2	2	1	0	1	44	18	62	17	12	29	61	1	0	0	0	24 3868	68 1752	24 3868 68 1752	Yes
11	Tando Allah Yar	Chamber	Rawat Laghari	424030101	GBPS - NAZAR ALI RIND	Functional	Primary	Boys	Yes	2	2	1	0	1	43	47	90	17	13	30	88	0	0	0	0	25 1399	68 4940	25 1399 68 4940	Yes
12	Tando Allah Yar	Jhando Mari	Shah Pur Rizvi	424010203	GBPS - NOOR MUHAMMAD BACHANI	Functional	Primary	Mixed	Yes	2	2	3	0	3	57	33	90	18	9	27	72	3	9	6	3	25 2973	68 4255	25 2973 68 4255	Yes
13	Tando Muhammad Saeed	Burni Shah Rajon	Saeed Mato	425030021	GBPS - MUHAMMAD ALI JANSUJI	Functional	Primary	Mixed	Yes	1	1	2	0	2	129	59	188	31	13	44	160	0	0	0	0	25 1136	68 1136	25 1136 68 1136	Yes
14	Tando Muhammad	Tando Ghulam Mulla, Tc		425020051	GBPS - GUL KHAN NIZAMANI	Functional	Primary	Boys	Yes	2	2	1	0	1	72	0	72	20	0	20	65	2	20	13	7	24 5701	68 4156	24 5701 68 4156	Yes
15	Tando Muhammad	Tando Ghulam Nazarpur		425020089	GBPS - KAB DINO NOTKHANI	Functional	Primary	Girls	Yes	1	1	0	2	2	0	73	73		19	19	61	3	17	36	1	24 5962	68 384	24 5962 68 384	Yes
16	Tando Muhammad	Tando Nazarpur		425020217	GBPS - YAQOUB JAT	Functional	Primary	Mixed	Yes	3	3	2	0	2	145	66	211	30	8	38	198	0	0	0	0	25 0123	68 3868	25 0123 68 3868	Yes
17	Tando Muhammad	Tando Mohd Khan	Tando Saindad	425010271	GBPS - FAZAL ABAD	Functional	Primary	Mixed	Yes	2	2	4	0	4	81	28	109	24	7	31	81	0	0	0	0	25 0944	68 3979	25 0944 68 3979	Yes
18	Thatta	Thatta	TC Makli	404090106	GBPS - ALLAH BACHAYO KHORO	Functional	Primary	Boys	Yes	3	1	2	0	2	111	0	111	21		21	60	2	7	7	0	24 4621	67 5379	24 4621 67 5379	Yes
19	Umerkot	Samaro	Ravi Noor Khan Chooki	420010175	GBPS - MANZOOR AHMED CHEMA	Functional	Primary	Mixed	Yes	2	2	2	0	2	91	17	108	23	4	27	93	0	0	0	0	25 1744	69 3124	25 1744 69 3124	Yes
20	Umerkot	Samaro	Araro Bhurghri	420010202	GBPS - ALLAH DINO BHURGHRI	Functional	Primary	Mixed	Yes	1	1	3	0	3	198	70	268	31	5	36	220	0	0	0	0	25 2486	69 1601	25 2486 69 1601	Yes
21	Umerkot	Umerkot	Umerkot-Mc	420020375	GBPS - KOHAL WAH	Functional	Primary	Mixed	Yes	4	4	4	0	4	75	38	113	19	7	26	103	1	0	0	0	25 2296	69 4582	25 2296 69 4582	Yes
22	Umerkot	Umerkot	Sabho	420020437	GBPS - JAN MUHAMMAD VALHARI	Functional	Primary	Mixed	Yes	2	2	2	0	2	164	54	218	29	7	36	149	2	0	0	0	25 2975	69 3786	25 2975 69 3786	Yes
23	Umerkot	Umerkot	Bareji	420030035	GBPS - JAGO BHURGHRI	Functional	Primary	Boys	Yes	3	1	2	0	2	161	0	161	31		31	115	0	0	0	0	25 2695	69 1733	25 2695 69 1733	Yes

Scanned with CamScanner

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

**Annexure-II: Flow Chart of activities for Environmental Approval**

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

**Annexure-III:** List of Environmental Activities**LIST OF ENVIRONMENTAL & SOCIAL ACTIVITIES**

S. No	Description	Responsibility	Estimated Timeline	Level	Status
1.	Preparation of baseline data				
➤	Physical Environment (Topography, geology, temperature, rainfall etc.)	DSC & PIU	Jun 17,2022		
1.	Rapid Environmental Assessment			District	Ongoing
2.	Collection of Secondary Data (Rainfall, temperature etc.			District	
3.	Evaluation of any nearby water pathways, forest, wetlands, antiquities, religious place etc.			School	
➤	Biological Environment (Fauna, Flora)	Fieldwork DSC	Jun 17, 2022		
i.	Fauna (not expected within schools)	Office work PIU		School	Ongoing
ii.	Flora (Common trees and numbers are being identified)			School	
➤	Social Environment (Education, health, etc.)	Fieldwork DSC	Jun 17, 2022	Cluster of schools	
i.	Community Consultation (1 for each district <u>at least</u> )	Social Safeguard Specialist			-

---

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.



S. No	Description	Responsibility	Estimated Timeline	Level	Status
2.	Preparation of Final Designs for 92/116 schools by			School	
	<b>DSC Requirements:</b>				
1.	Baseline information for each school	DSC	In batches of 40 or as PD reminded		Ongoing
2.	Social safeguard community consultations / FGD at each cluster of school (mix of men, women)		ECIL to complete all 92/116 school in first batch.		
3.	Status & area of extra land required to construct each school.				
4.	Land Donation / compensation for such schools				
5.	Final design incorporating gender, physically challenged children friendly design features.				
6.	Trees cut / fell and extent of replantation				
7.	..		Expected by 30 Aug 2022		
	<b>PIU Work</b>	PIU-ESS	Oct 2022	Project	-
1.	Evaluation of Environmental Impacts				
2.	Preparation of Environmental Mitigation & Monitoring Plans (EMMP)				
3.	Preparation of one IEE report for 116 schools				
4.	Preparation of HSE Plan for contractor				

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

S. No	Description	Responsibility	Estimated Timeline	Level	Status
5.	PD: Submission, approval, comments				
		ADB	Nov 2022	Project	After previous activity
6.	ADB: Submission, approval. Comments				
		SEPA	Dec 2022	Project	After previous activity
7.	SEPA: Submission of IEE reports (2 hard copies & 2 electronic copies) along with a non-refundable review fee as per Schedule-IV, Schedule-V Form,				
8.	SEPA: Preliminary Scrutiny (check completeness of submitted documents such as review fee, cover letter, number of hard & soft copies)				
9.	SEPA: Review of IEE within <u>30 days</u>				
10.	SEPA: presentation (if required)				
11.	SEPA: Approval on Schedule-VI. Approval is valid for 3 years from date of issue. If construction is commenced during initial three years validity period, the shall stand extended for further three years.				
12.	SEPA: Approval letter is received.				
				Project	After previous activity
13.	EMMP from IEE and SEPA Approval Letter are incorporation in Bidding documents for contractor	DSC	Dec 2022		
14.	Contractor Training on HSE EMMP requirement				

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

S. No	Description	Responsibility	Estimated Timeline	Level	Status
15.	Contractor submission of SEMP	PIU	Feb 2023		
16.	Supervision of Environmental Compliance during construction.	Contractor	Mar 2023		
1.	Check for compliance for construction HSE safety procedure	DSC/PIU	Mar 2023 onwards		
2.	Social Due-Diligence Screening <b>by PIU &amp; DSC</b>			Project	DSC Will start after May 24, 2022
	<b>Evaluate:</b>				
1.	Social Due-Diligence Visit	DSC	Jun 10		
2.	Involuntary Resettlement / Indigenous People Screening	DSC	Jun 20		
3.	If IR / IP positive				
	➤ Household Surveys				
	➤ Preparation of Resettlement Plans				
	➤ Compensation Eligibility / entitlement				
	➤ Measurement, valuation clause of LAA1984 (Sindh Amendment) 2010				
	➤ Preparation of Resettlement Plan				
	➤ Resettlement & Relocation Assistance				
	➤ Income Restoration				
4.	PIU School Site Monitoring Plan – Monthly Basis				
	➤ Check for any project related grievance				

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

S. No	Description	Responsibility	Estimated Timeline	Level	Status
		PIU	Monthly activity		
5.	Grievance Redress Working <u>ongoing</u> By PIU	PIU	Monthly activity	PIU	Started informally with weekly meeting with DSC.  Will become more formalize GRM meeting as things progress with DSC

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

## Annexure-IV: Environmental Training Record

**PROJECT IMPLEMENTATION UNIT (PIU)**  
**Sindh Secondary Education Improvement**  
**Project (SSEIP)-ADB ASSISTED**

Date: 22-03-2022


PIU- SSEIP Staff Basic Training on COVID-19

S.No	Name	Designation	Department	Organization	Contact No	Email	Signature
01	Fayaz Ali	Area Head / Trainer	SELD	SSEIP			[Signature]
02	Niaz Ali	Assistant	SELD	SSEIP			[Signature]
03	Abdul Jabbar	So. Computer Operator	"	SSEIP			[Signature]
04	Isfahan Ali	Junior Clerk	"	SSEIP			[Signature]
05	Tufail Ali	Environmental Specialist	"	SSEIP			[Signature]
06	Mumtaz Ali	Junior Clerk	"	SSEIP			[Signature]
07	Hafizullah	Office Attendant	"	SSEIP			[Signature]
08	Mareeqa	"	"	SSEIP			[Signature]
09	Donna	Driver	"	SSEIP			[Signature]
10	Touhidul Islam	Office Attendant	"	SSEIP			[Signature]
11	Fazal	Sweeper	"	SSEIP			[Signature]

Trainer: Fayaz Ali / Houptou [Signature]  
Co-Trainer: Tufail Ali [Signature]

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

## Annexure-V: Grievance Redress Committee Notification



GOVERNMENT OF SINDH  
SCHOOL EDUCATION & LITERACY DEPARTMENT  
SINDH SECONDARY EDUCATION IMPROVEMENT PROJECT  
SSEIP/PIU/GRC/2022/498  
Karachi dated the 14<sup>th</sup> April, 2022

**NOTIFICATION**

In order to establish and pursue Grievance Redress Mechanism (GRM) for project output activities at Sindh Secondary Education Improvement Project (SSEIP), the Grievance Redress Committee (GRC) with following composition and Terms of Reference is hereby constituted at Project Implementation Unit (PIU) level in respect of Sindh Secondary Education Improvement Project (SSEIP) ADB Assisted, School Education and Literacy Department, Government of Sindh:

S.No.	Designation	PIU Staff
1.	Chairman	Project Director
2.	Member / Secretary	Project Manager
3.	Member	Chief Monitoring & Evaluation Specialist
4.	Member	Environmental & Social Safeguard Specialist
5.	Member	Chief Procurement Specialist for Gender Issues
6.	Committee Member-Special	DSC Firm- GRO-Environment Safeguard
7.	Committee Member-Special	DSC Firm- GRO-Social Safeguard


**Terms of Reference (TORs):**

1. Establish and implement a prompt, consistent, transparent and respectful mechanism to support the receiving, recording, monitor progress, investigating and responding to complaints or grievances from community stakeholders as outlined in Grievance Redress Mechanism document available at PIU-SSEIP;
2. Ensure proper documentation of grievances and if relevant, any corrective / preventative actions taken; and
3. Contribute to continuous improvement in performance of SSEIP through the analysis of trends and lessons learned.
4. Facilitate effective communication between SSEIP, Affected Persons and Stakeholders.
5. Enhance women's confidence for increasing female student enrollment at secondary schools in project districts by providing them a platform to voice their concerns.
6. Perform any other function ancillary to grievance redress mechanism.
7. Review and Redress Grievance within 30 days.

**-GHULAM AKBAR LAGHARI-**  
**Secretary to Govt. of Sindh**

A copy is forwarded for information and necessary action to:

1. The Chairman / Members of the Committee (All)
2. The Director Primary, School Education, Hyderabad/ Mirpurkhas/ Benazirabad
3. The District Education Officer (Primary) District - Thatta, Matiari, Tando Allah Yar, Tando Muhammad Khan, Badin, Sujawal, Tharparker, Umerkot, Sanghar, Mirpurkhas.
4. The Executive Director ECIL Karachi
5. The Senior Portfolio Management Specialist, ADB, Pakistan Resident Mission, Islamabad.
6. Master File

  
**Fayaz Aji Halepoto**  
**Admin Head**  
**Sindh Secondary Education**  
**Improvement Project**

2022/5/16 10:58

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

## Annexure-VI: Grievance Redress Mechanism Record

*Grievance Redress Mechanism*

**Form GRM04: Complaint / Grievance Form**

Serial No: 001 Date: 12.05.2022

Aggrieved Party: Head Master - Date Closed:

CNIC: Contact No:

Address: GBPS - BAQA DAHRI- Shah Mardan Shah- Shahdadpur. Sanghar. Response Urgency

Grievance:  
Head Master would not allow ECIL's geotechnical team to conduct bore logs.  
According to HM, Education Department has promised government jobs to community but failed to appoint anyone.

Signed /  
Impression

FOR OFFICE USE ONLY: Received on: 12.05.2022 Received by: ESS

IS G applicable? [✓] YES / [ ] NO

If No, specify reason:	Compliant is beyond the purview of SSEIP but grievance has been noted to resolve at department level.	If Yes, Officer Assigned:
------------------------	---	---------------------------

PIU Team Comments:	-NA-	
Actions Taken to resolve grievance:	PD has tasked DPD to resolve this activity with DSC Team	Actions Taken to avoid future grievance: -

Further Actions, if required	Followup Required [ ] YES / [✓] NO
	Grievance Closed [ ] YES / [ ] NO

Approvals

Assigned Officer: GRC Chairman Project Manager: Project Director

Sindh Secondary Education Improvement Project Page | 17

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.

## ATTENDANCE SHEET OF MEETING DATED 12-05-2022

With M/s ECIL

S.No	Name	Designation	Department	Organization	Contact No	Email	Signature
1.	Haseeb Khan	PPD	SSFP		0300/9247542	h.k. tageshi@gmail.com	
2.	M. Naveed	PM.	SSFP				
3.	LIASAT ALI	Be FC	SSFP	SSFP	0300-243081	liyasat@ssfp.edu.pk	
4.	M. Javed Ali	CMES	SSFP	SLED	03338156050		
5.	Tufail Ali	ESS	SSFP-Pu	S			
6.	Sanjay Kumar	CFMS			0331-2381260	sanjay.kumar@ssfp.edu.pk	
7.	M. KAMAL	Architect	Architect	ECIL	0332-2048784	24000000000000000000	
8.	Fahim Qureshi	sr Architect	Ag & I	ECIL	03323481859	fahim.qureshi@ecil.com	
9.	Mazhar Alam	sr Project Coordinator		ECIL	0300-19244680		
10.	Muhammad Hameed	Env. Specialist	Environment	ECIL	0300-321144	hameed@ecil.com	

INTERNAL. This information is accessible to ADB Management and staff. It may be shared outside ADB with appropriate permission.